



E-1142 (Rev. 51)

# SYSTEM STATUS REPORT

# CAMBRIDGE 39, MASSACHUSETTS

#### ACKNOWLEDGEMENT

This report was prepared under DSR Project 55-23850, sponsored by the Manned Spacecraft Center of the National Aeronautics and Space Administration through Contract NAS 9-4065.

The publication of this report does not constitute approval by the National Aeronautics and Space Administration of the findings or the conclusions contained therein. It is published only for the exchange and stimulation of ideas.

#### E-1142

#### (Rev. 51)

#### SYSTEM STATUS REPORT

#### ABSTRACT

The System Status Report is normally distributed bimonthly. The areas of activity reported on in this month's revision include, but are not limited to, the following for the Block 1 100 Series and Block II Command Modules and Lunar Excursion Module equipment: configuration weight, weight trend information, reliability failure rates, electrical power requirements, computer programming status, and G&N Status.

> by Apollo Staff June, 1967

S

\* . . .

#### TABLE OF CONTENTS

Section		Page
1	Configuration Weights	. 11
2	Glossary and System Definition	19
3	Reliability - Failure Rates	21
4	Electrical Power Requirements	23
5.	Guidance and Navigation Systems Status	27
6	G&N System Test	32
7	G&N Computer Status	39
8	Guidance Computer Programming	43

.

•

•

82 82

•

. .

8

# ACCURACY

The accuracy of numerical values reported in this revision should not be considered to be within the tolerances implied by the significant figures quoted. The reported values, although based upon the most current information, are subject to slight variations from system to system.

#### INTRODUCTION

The areas of activity reported on in this month's revision include, in general, the following for the Block I 100 Series and Block II Command Modules and Lunar Module equipment:

Section 1	-	Configuration Weights
Section 2	-	<b>Glossary and System Definition</b>
Section 3	-	Reliability - Failure Rates
Section 4	-	Electrical Power Requirements
Section 5	-	Guidance and Navigation Systems Status
Section 6	-	G&N System Test
Section 7	-	G&N Computer Status
Section 8	-	Guidance Computer Programming

Additional material, not suited to this format, will be presented from time to time as an appendix when it is particularly significant.

9

S

# SECTION 1

# CONFIGURATION WEIGHTS

Weights are reported to the nearest tenth of a pound on a component level. Each component weight is identified as estimated, calculated, or measured in order of increasing accuracy. These terms are defined as follows: estimated weights (E) are based on rough calculations; calculated weights (C) are based on detailed calculations made from final production drawings that will be used to build flyable equipment; measured weights (M) are actual weights of equipment built to the production drawings.

Tables 1, 2, and 3, respectively, present the weight of all CM Block I 100 Series, CM Block II, and LM Guidance and Navigation equipment based upon the most current information. These tables offer a comparison of present component weight values with those listed in last month's revision of the System Status Report. The weights tabulated for Block II CM and LM configuration represent operational flight hardware.

Also included are the respective control and design load weights as assigned by NASA. The Control Weight is the maximum allowable total weight of the Apollo Guidance and Navigation equipment for which MIT/IL is responsible. Design Load Weights are restricted to individual components and should be considered as "not to exceed" weights. These values represent a maximum within which design variations may cause changes without need for renegotiation.

The row labeled "Bare Guidance System" is inserted to provide for comparisons with similarly specified systems.

When applicable, the tables will be followed by a discussion of reported weight changes and weight trend information. Each weight increase or decrease is accompanied with an explanation for the change and the effectivity by system number. Weight trend information describes future component changes presently being studied with an emphasis on weight reduction proposals.

North American Aviation and Grumman Aircraft Engineering Corporation will provide and be responsible for weights of cold plates that are not integral with guidance and control equipment.

> Reported Weight Changes and Weight Trend Information

Block II

- A decrease of 2.2 lbs for the operational signal conditioner is due to the measured weights of the SCA.
- 2. A decrease of 1.0 lbs for the F.Q. signal conditioner is due to measured weights of the F.Q. SCA.

. 12

EIGHT STATUS OF BLOCK I 100 SERIES IODULE G&N (LBS AT 1G)

8

15	Status 4/67	Change	Status 6/67	Design Load Weight
	•	÷.		
	16.9 (M)	0.0	16.9 (M)	18.0#
	•	12		
51 343	54.6 (M)	0 • 0	54.6 (M)	U U
	25.7 (M)	0.0	25.7 (M)	> 155.0**
10	10.7 (M)	0.0	<b>1</b> 0.7 (M)	
d.	61.2 (M)	0.0	61.2 (M)	
	1.4 (M)	0.0	1.4 (M)	
	65.4 (M)	0.0	65.4 (M)	120.0
	26.1 (M)	0.0	26.1 (M)	
	3.1 (M)	0.0	3.1 (M)	4.5
2	90.8 (M)	0.0	90.8 (M)	100.0
82	() (2)			
<u>*</u> :	12,7 (M)	0*0	12,7 (M)	15.0
			17	
	2.6 (M)	0.0	2.6 (M)	5.0
	1.8 (M)	0.0	1.8 (M)	
1				

DATE: June 1967

*	
2 * *	
	TABLE 1. CURRENT WI COMMAND M
	Command Module G&N Equipment
	LOWER EQUIPMENT BAY
	CDU Assy
•	Optical Subsystem
•	SXT and gearing SCT and gearing Optical Base and gearing
	NVB and Resilient Mounts
	Bellows Assy
1	IMU
3	Coolant Hoses (Three)
đ	Power Servo Assy
10 11	G&N Interconnection Assy
	Optical Shroud
	G&N to S/C Interface Assy
	AGC (with 6 rope modules) $\int$
	Optical Eyepiece Storage Assy
•	SXT Normal Relief Eyepiece
	SCT Long Relief Eyepiece
8	D&C Electronics Assy
• •	<b>Control Electronics Assy</b>
28 20 24	

DULE G&N (LBS AT 1G) (CONT) (CONT)

81 Ni \*

						a					
	l'esign Load Werght	15.0 5.0	0°3	26.0	8 8 <b>9</b>	26.0		2.5	1.0	1	pound total
(10.01)	Status 6/67	10.9 (M)	4.8 (M)	24.5 (M)		25.3 (M)	)# **	2.1 (M)	0.3 (M)	443.8	more than the 430.0 pound total
INT TH CAL	Change	0.0	0.0	0.0		0.0	6 - Fi - Fi - Fi	0.0	0.0	0,0	
UDULE GON (LES AT 10)	Status 4/67	10.9 (M)	4.8 (M)	24.5 (M)		25.3 (M)		2.1 (M)	0.3 (M)	443.8	onth is 13.8 pounds
5											u u

, IMU portions of the 206.4 ---

om ICD MH01-01256-416 signed 3 June 1965, submitted

IJy 1/2 the weight of the Bellows Assembly. ied in NASA letter EG-151-44-65-55 dated signment does not include recognition of the /. IRN 3677, submitted by MIT in Letter AG 407-66

DATE: June 1967

	Command Module G& N Equipment G& N Indicator Control Panel IMU Control Panel Signal Conditioner Assy DSKY MAIN PANEL AREA MAIN PANEL AREA DSKY MAIN PANEL AREA DSKY MAIN PANEL AREA MAIN PANEL AREA PODICE STORED ITEMS MIT IN LETER FOR CONTROL Weight for this mo the formary 1965. This weight area from dated 9 May 1966.	14	
	This design load dated 9 May 1966		12 12
# This design load dated 9 May 1966	† The Total Control Weight is specifi 10 February 1965. This weight as Optical Eyepiece Storage Assembly		
	** This design load weight includes on		
** This The 'The ' 10 Fe Optic dated	n Load Weights are T in letter AG 478-1	•	
<ul> <li>* Design Load Weights are by MIT in letter AG 478-(by MIT in letter AG 478-(by MIT in letter AG 478-(by MIT))</li> <li>* This design load weight in the Total Control Weight 10 February 1965. This Optical Eyepiece Storage for the dated 9 May 1966.</li> </ul>	Guidance Systems - IMU, s and IMU Support electro		•
Bare Guidance Systems - IN CDU's and IMU Support electron * Design Load Weights are by MIT in letter AG 478-1 ** This design load weight in the Total Control Weight 10 February 1965. This Optical Eyepiece Storage # This design load weight ti dated 9 May 1966.			¥ •
The reported total control weight t Bare Guidance Sys CDU's and IMU Su * Design Load Wei by MIT in letter ** This design load † The Total Contro 10 February 196 Optical Eyepiece # This design load dated 9 May 1964			8
TOTAL The reported total control weight t Bare Guidance Sys CDU's and IMU Su * Design Load Wei by MIT in letter ** This design load t The Total Contro 10 February 196 Optical Eyepiece # This design load dated 9 May 1966	er Hand Holds		
14         Horizontal Hand H         TOTAL         TOTAL         The reported total         control weight †         Bare Guidance Sys         CDU's and IMU Su         *         Design Load Wei         by MIT in letter         **         This design load         †         10 February 196         Optical Eyepiece         #         This design load	LOOSE STORED ITEMS		. '
ILOOSE STORED I1         Optics Cover         Optics Cover         Horizontal Hand Hc         TOTAL         TOTAL         Toral Hand Hc         Toral Hand Hc         Toral Horizontal Hand Hc         Toral Horizontal Hand Hc         Toral Horizontal Hand Hc         The reported total control weight t         Bare Guidance Sys         CDU's and IMU Sul         * Design Load Weiby MIT in letter         by MIT in letter         ** This design load         † The Total Control 106         Optical Eyepiece         # This design load         # This design load	MAIN PANEL AREA DSKY	2  	
MAIN PANEL ARE DSKY LOOSE STORED II LOOSE STORED II Optics Cover Horizontal Hand Hc TOTAL TOTAL TOTAL TOTAL TOTAL Total Hand Hc TOTAL TOTAL Total Hand Hc Total Evence Sys CDU's and IMU Suj * Design Load Wei by MIT in letter * This design Load * 10 February 196	ll Conditioner (	8 12 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Signal Conditioner DSKY MAIN PANEL ARE DSKY DSKY LOOSE STORED II Optics Cover Horizontal Hand Ho TOTAL TOTAL The reported total control weight t Bare Guidance Sys CDU's and IMU Su * This design load t The Total Contr 10 February 196 Optical Eyepiece # This design load dated 9 May 196	Indicator Control Control Panel		
G& N Indicator Control Panel         IMU Control Panel         Signal Conditioner         DSKY         MAIN PANEL ARE         DSKY         MAIN PANEL ARE         DSKY         MAIN PANEL ARE         DSKY         DOTION         DSKY         ILOOSE STORED IT         Optics Cover         Horizontal Hand Hc         TOTAL         The reported total         CDU's and IMU Suj         *         Design Load Wei         by MIT in letter         **         This design load         *         *         *         *         *         *         *         *         *         *         *         *	Command Module G&N Equipment	7% 24 18 18 10 10 10 10 10 10 10 10 10 10 10 10 10	*
Command Module C G& N Indicator Cont IMU Control Panel Signal Conditioner DSKY MAIN PANEL ARE DSKY MAIN PANEL ARE DSKY LOOSE STORED IT Optics Cover Horizontal Hand Hd TOTAL TOTAL TOTAL Torral weight t Bare Guidance Sys CDU's and IMU Su The Total Control by MIT in letter **This design load t The Total Control Optical Eyepiece ft The Sesign Load Wei by MIT in letter ** This design load t The Total Control f ated 9 May 1960	TABLE 1. CURRENT WEI COMMAND MC	2	

DATE: June 1967

	2.	3			2 * *					•	8		ĩ		it a				1	1905 1905
	Design Load Weight		50.0				<pre>&gt;150.0</pre>	11		58.0	12.0	40.0	80.0	4.5	28	15.0	17.0	25.0	, 8.0	
AT 1G)	Status 6/67		36.5 (M)	5. 5.	55.7 (M)	17.4 (M)	10.7 (M)	42.5 (M)	1.2 (M)	49.4 (M)	9.0 (M)	24.0 (M)	69.5 (E)	3.1 (M)	7.	14.0 (M)	11.5 (M)	17.5 (M)	5.8 (M) <sup>**</sup>	
ATUS OF B.	Change	.**	0.0	U	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		0.0	0.0	0.0	-2.2	
LAND MODULE GN&C (LBS AT	Status 4/67		36.5 (M)	н 1 1 1	55.7 (M)	17.4 (M)	10.7 (M)	42.5 (M)	1.2 (M)	49.4 (M)	9.0 (M)	24,0 (M)	69.5 (E)	3.1 (M)		14.0 (M)	11.5 (M)	17.5 (M <sup>)</sup>	8.0 (E)	
AN			•			•			20				50-	~					al	

VT WEIGHT STATUS OF BLOCK II

х

8

×

8

12

٩

ë

.

х

В	Command	LOWER EQUIPMEN CDU Assy Optical Subsystem SXT and gearing SCT and gearing Optical Base and Optical Base and APTPS and Dust	Bellows As IMU Coolant Ho Power Serv PIPA Elect	G&N Interc AGC (with Optical Shr Optical Eye SXT Norme SCT Norme	G&N Indicator Con DSKY Signal Conditioner Flights)	
TABLE 2. CURRED COMMA	N&C Equi	EQUIPMENT BAY sy subsystem and gearing and gearing al Base and gearing al Base and gearing and Dust Covers Mounts	sy ses (Two) ro Assy ronics Assy	connect Harness Group six(6) rope modules + mag trays) troud vepiece Storage Assy al Relief Eyepiece al Relief Eyepiece Relief Eyepiece Relief Eyepiece	tor Control Panel litioner Assy (Operationa	

NT WEIGHT STATUS OF BLOCK II ND MODULE GN&C (LBS AT 1G) (CONT)

ж

		-		
Design Load * Weight	25.0	1. 0	3 2 7	
Status 6/67	17.5 (M)	0.3 (M)	385.6	
Change	0.0	0.0	-2,2	
Status 4/67	17.5 (M)	0.3 (M)	387.8	
ıt				

month is 14.4 pounds less than the 400.0 pound total

•	
172.2	
C, IMU portions of the	
ပိ	

rom ICD MH01-01356-416 signed 16 July 1965 at

it signal conditioner assy is 8.6(M). pounds.

ified in NASA letter EG-151-44-65-55 dated assignment does not include recognition of the oly.

# DATE: June 1967

.

	TABLE 2. CURREN COMMAI
*1	Command Module GN&C Equipment
	MAIN PANEL AREA
2	
10 10 10 10 10 10	Horizontal Hand Holds (Two)
2	TOTAL
<b>16</b>	The reported total weight for this mo control weight †
	Bare Guidance Systems - IMU, AGC, CDUs and IMU support electronics
2	*Design Load Weights are taken fro Meeting #22A.
	** The weight of a qualification flight
	† The Total Control Weight is specif 10 February 1965. This weight as Optical Eyepiece Storage Assembl.
	ی ۲
<b>1</b> 275	

Reported Weight Changes and Weight Trend Information

LM

 A decrease of 1.7 lbs for the operational signal conditioner assembly is due to the measured weight on the SCA.

2. A decrease of 1.4 lbs for the Flight Qual Signal conditioner assembly is due to the measured weight of the F.Q. SCA.

8

WEIGHT STATUS OF LM PGNCS (LBS AT 1G)

5

1

the is the

	JO CO TUTO	<b>LIM</b>		C
a	Status 4/,67	Change	Status 6/67	Design Load Weight
•	42.4 (M)	0.0	42.4 (M)	
bellows)	23.1 (M)	0.0	23. 1 (M)	80.0
	5.1 (M)	0.0	5.1 (M)	
he NVB	0.6 (E)	0.0	0.6 (E)	
he PTA	0.8 (E)	0.0	0.8 (E)	
he structur	re 3.1 (E)	0.0	3.1 (E)	21.0
10	14.3 (M)	0.0	14.3 (M)	
	14.6 (M)	0.0	14.6 (M)	22.0
es + mag	69.5 (M)	0.0	69.5 (M)	65.0
trays)	17.5 (M)	0.0	17.5 (MI)	20.0
	1.6 (M)	0.0	1.6 (M)	2.0
37	37.5 (M)	• 0 <b>•</b> 0	37.5 (M)	37.0
528	17.5 (M)	0.0	17.5 (M)	28.2
	7.2 (E)**	-1.7	5.5 (M)	
	254.8	-1.7	253, 1	:
· this month	this month exceeds the 245	245.0 pounds	nds total control weight	ol weight

IU, LGC, IMU portions of the 167.3

ken from ICD LIS-490-10001 as signed by Mr. R.A. Gardner 966.

flight signal conditioner assy is 7.8 (M) pounds.

specified in Contract Technical Specification SA Letter EG 26-233-66-565 dated 18 August 1966. DATE: June 1967

S	TABLE 3. CURRENT WE
	LM PGNCS Equipment
	IMU
	AOT (including eyepiece and bellow
6	NVB
	HARNESS "B" Supported by the NVI
	HARNESS "B" Supported by the PT
2	HARNESS "B" Supported by the str
	PTA
8	HARNESS "A"
Ŀ	LGC (with six(6) rope modules + ma
10	DSKY
1	AOT Control Unit (CCRD)
8	CDU
	PSA
	SCA (Operational Flights)
	TOTAL
34	The reported total weight for this n by 8.1 jbs.t
*	Bare Guidance Systems - IMU, LG CDUs and IMU support electronics
	* Design Load Weights are taken fro (NASA/MSC) on 29 March 1966.
	** The weight of a qualification flight
	† The Total Control Weight is speci PS 6000000 - amended by NASA L
17	

# SECTION 2

# GLOSSARY AND SYSTEM DEFINITION

The description at what constitutes the MIT Guidance and Navigation equipment in Block I (100 series), Block II Command Modules and Lunar Modules has been defined in previous System Status reports. This Section will be updated when any significant changes are made in the systems.

÷ .

. . . . 19

#### SECTION 3

# RELIABILITY FAILURE RATES

The current status of reliability analysis is reported in summary form as a chart.

This chart contains tabulations of the failure rates associated with each major configuration of G&N systems. These have been derived from the parts count of each assembly using generic type part failure rates, modified only by the stress applied to each part and its singular application in the system. From these data, estimations of mission success probabilities may be calculated. Continual updating is accomplished and will be reported monthly in this report.

ß

G&N MISSION RELIABILITY ANALYSIS FAILURE RATES EXPRESS IN "FAILURES PED 106

106 HOURS"	
H	
S PER 1	
I "FAILURES	
×	
<u>L</u>	
-	
Ξ	
S EXPRESS	
S	
Ħ	

			$\mathbf{I}$		ł								ł		ł		İ		ł	
a Sector		Assembly		IMU Electronics (PSA)		<b>Optics</b> Assembly		Optics Electrunics (PSA)	s nics	IMU CDU	an and an anoma	Optics CDU	~ ¬	AGC	~	DSKY	2	D&C	0	Mission Reliability
NUISSIW		NO		NO	$\overline{}$	N		N		NO		NO	$\overline{\ }$	N		N	$\overline{\ }$	NO	$\overline{)}$	22
	21	STBY	≿	ST	STBY	Š	OFF	Š	OFF	S	STBY	Ň	OFF	Š	STBY	Ń	OFF	Ŷ	OFF	
AGE 122	OPER HRS	8.63 -		8.63						8.63	,			8.63		8.63	•	8,63	,	0031
UNMANNED	×	195 -		- 224			,	•	-	111				257	•	12	•	9	1	1644.
AGE 123	OPER HRS	8.3 -		8.3 -			,			8.3				8.3		8.3	•	8.3	,	0022
UNMANNED	Υ.	- 561		- 224						III				257	•	12		9	1	CC44.
AGE 603	OPER HRS	9.6 -	- <u>-</u> -	9.6 -			,			9.6				9.6		9.6	,	,		0000
UNMANNED LM	۲	129 -		- 011		,	,			155		•		235	•	12	,	I.	,	0044.
C/M	OPER HRS	13.8 55	55.6 1	13.8 55	55.6 9	9.1 6	60.3	9.1 6	60.3 1	13.8 5	55.6 1	13.8	55.6	13.8	55.6	13.8	55.6	13.8	55.6	0000
DES. REF.	X	129 10	10.2	110	6.3	94	,	ш		155		16		235	60.5	2.3		2.3	,	.9840
<u>ዳ</u>	OPER HRS	3.25 64	66.3	3.25 6	66.3	3.25		3.25		3.25	1	3.25		3.25		3.25		3.25	1	0700
DES. REF.	X	129	1.6	110		38	,	1.33		155		112	1	235	1	110	1	1.2	1	4044.
• 20K DEDECTONATED 204/1 MT	ATEN 2011 M									*					1		1			

. 5

1961 JUNE 1961

ä.,

8

206 REDES IGNATED 204/ UM1

#### **SECTION 4**

# ELECTRICAL POWER REQUIREMENTS

Electrical power and energy reporting is based upon the inflight spacecraft sequence of events for the Design Reference Mission as developed by the Apollo Mission Planning Task Force (AMPTF). (Reference GAEC Report Volume III -LED-540-12, dated 30 October 1964.)

The accompanying tables present the magnitude and distribution of power dissipated on a subsystem level. It is assumed that power is drawn from the spacecrafts' primary +28VDC supply and a 400 cps - 115 VAC single phase inverter.

Intermittent power peaks can exist, particularly during operation of displays and controls at random times. The energy content in these peaks is considered negligible.

All values (except those mentioned above) are actual expected levels of power. No margin factor has been applied to protect against possible differences between actual loads which will be experienced and the calculated levels quoted. Thus, these

values should not be taken as "not to exceed" extremes.

CM Block II

LEM

1 5 1

Interface Control Documents serve as the guidelines for reporting power figures.

23

MH01-01227-216 "G & N Electrical Input Power" signed CM Block I 100 Series 11 June 1965 MH01-01327-216 "G & N Electrical Input Power" signed


15 July 1965

LIS-390-10002 "PGNCS Prime Power Requirements and Characteristics" signed 30 July 1965

#### BLOCK I - 100 SERIES GUIDANCE AND NAVIGATION LOAD ON PRIMARY +28 VDC COMMAND MODULE

#### BASED UPON 1983 HOUR (8.27 DAY) LUNAR MISSION DESIGN REFERENCE MISSION

#### REFERENCE GAEC REPORT - LED 540-12, 30 OCTOBER 1964 APOLLO MISSION PLANNING TASK FORCE




8

BLOCK II GUIDANCE AND NAVIGATION LOAD ON PRIMARY + 28 VDC COMMAND MODULE

BASED UPON 1985 HOUR (8.27 DAY) LUNAR ORBIT MISSION DESIGN REFERENCE MISSION

REFERENCE GAEC REPORT - LEO 540-12, 30 OCTOBER 1964 " APOLLO MISSION PLANNING TASK FORCE





2

10/10

 $\mathbf{a}$ 

#### LUNAR EXCURSION MODULE GUIDANCE AND NAVIGATION LOAD ON +28 VDC PRIMARY

#### BASED UPON 106.02 HOURS IL 42 DAYI LUNAR LANDING MISSION DESIGN REFERENCE MISSION

C.M. BUS INU HEATER SW REFERENCE GAEC REPORT - LED 540-12, 30 OCTOBER 1964 APOLLO MISSION PLANNING TASK FORCE

COLD PLATES 161 ----


IMU LCC

PSA

DEC PTA COU

SW TEMPERATURE CONTROLLER

24.6 W LMU OFF 25 WC 1747 WATT HOURS LEM BUS ZOW INU ON > LAU HEATER SW 21 20.0 WM IMU HEATERS 26 6 W IMU OFF Q4.6W IMU ON 26.6 W INU STANDBY MODE SIGNAL CONDITIONING ELECTRONICS 214 --1)21版 -----VIJ WATT HOURS ------COMPUTER OPERATE SW 15.24% ------LEM CUIDANCE COMPUTER 95.0W 90.0 WC 5.0 WC COMPUTER STANDBY SW 10.0W LGC STANDBY 10.0 W 11.85 117.4W OPERATE MODE (2) 22.4W STANDBY MODE (2) ------167 WATT HOUPS -------------. ----------3200 AAC LSWM 1.5 W DUCOSYN EXCITATION ORV SINE WAVEL 3.5 WM 10.9W 3200 CPS -. ----P SUPPLY 7.4 WH --• ---2.0W SIGNAL CONDITIONING ELECTPONICS -(1)2.0Wr -• ---. IMU AUXILIARY MODULE 2.1 W 21WE ----. ----• -GIMBAL SERVO POWER LOWM TOWE -28 VOC PIPA PULSE TORQUE ELECTRONICS Q.S.WM P SUPPLY 17.1 W 3.3 WH IRIG ELECTRONICS 2.3W 2.3 WC PIPA ELECTRONICS 31.8 Wc 120V 60.0W PIPA & IRIG IRIG ELECT RONICS 14.2 WC P SUPPLY 14.0Wc ELECTRONIC COU OI 10.5 W 44 23.4W P SUPPLY ----• -INU OPERATE SW 12.9% ELECTRONICS COU 61 31.5W 31.5 W 247.5 W IMU ON COU DIA DEMODULATOR & IMU PSVEEXCITATION 1.4 WM 2.0WM 272.1 W OPERATE MODE (WITH IMU HEATERSI DEMODULATOR REFERENCE LOWM 1625 WATT HOURS 800 CPS FDAT & AUTOPILOT REFERENCE 17.4W ---• . --010.7WE 28V 15



# **SECTION 5**

#### GUIDANCE AND NAVIGATION SYSTEMS STATUS

. \*

, &

9

The status of delivered G&N Systems are shown in tabular form. Table I shows the status of G&N Systems progressing from installation to final test at KSC.

Table II shows the configuration for major units comprising the G&N Systems assigned to LTA-8 and subsequent LM Vehicles at GAEC.

Table III shows the configuration for major units comprising the G&N Systems assigned to CSM-20 and subsequent Command Modules at NAA.

Table IV shows the configuration for major units comprising the G&N Systems at KSC.

э	LOCA	TION	
	GAEC	NAA	KSC
OPERATIONS	LTA-8 602 LM-1 603 LM-2 605 LM-3 606	CSM-20 502 502 CSM98 2TV-1 202 CSM-101 204 CSM-102 205 CSM-102 205 CSM-103 205 CSM-103 205 206	CSM-17 122
INSTALLATION	XXX	(X) (X) (X) X	X
SUBSYSTEM CHECKOUT S/C	X X	(X) (X) .	x
INTEGRATED TEST S/C	X	а 	X
COMPLETE TESTING AT KSC		•	

TABLE 1

(X) Indicates System previously installed and tested but removed from the Spacecraft at this reporting.

28

DATE: June 1967

 $\overline{x}$ 

#### TABLE II

#### LM G&N SYSTEM CONFIGURATION

s/c	LTA-8		LM-1	LM-2		
COMPONENT	System 602	2	System 603		System 60	)5
NOMENCLATURE	Part No.	S/N	Part No.	S/N	Part No.	S/N
AGC	2003100-041	14	2003200-021	22	2003993-011	24
DSKY	2003985-051	13	2003994-011	38	2003994-011	43
IMU	2018699-021	2	2018601-051	13	2018601-071	6
ECDU	2010744-021	9	2007222-131	25	2007222-081	10
AOT	6011000-012	8	6011000-021	· 9	6011000-041	11

DATE: June 1967

NOTE: Listing will be revised if major units are changed. Explanatory notes will describe reason for changes.

The following changes affect the previous listing:

1. LM 1, G&N System 603

- · · · ·

A. Replaced DSKY 2003950-011 S/N 28 with DSKY 2003944-011, S/N 38.
DSKY was removed because it possibly contained contaminated relays.
B. Replaced ECDU 2007222-131, S/N 12 with ECDU 2007222-131, S/N 25.
ECDU was replaced because of intermittent failure, would not go to middle gimbal angle commanded.

2. LM 2, G&N System 605

A. Replaced DSKY 2003950-011, S/N 19 with DSKY 2003994-011, S/N 43. DSKY was replaced due to relay problem noted above and "No Attitude Light" was burned out.

B. Replaced IMU 2018601-051, S/N 21 with IMU 2018601-071, S/N 6. IMU 2018601-051, S/N 21 was previously reported as having been removed due to short in  $800 \sim 5\%$ .

#### TABLE III

# CSM G&N SYSTEM CONFIGURATION AT NAA

	S/C COMPONENT	CSM- Systen		23	CSM-98 System 2		CSM-101 System 20		CSM-102 System 20	
	NOMEN- CLATURE	Part No.		S/N	Part No.	S/N	Part No.	S/N	Part No.	S/N
	AGC						1 1 1		2003200-041	19
0	DSKY (Main)	19 18	e						2003994-011	35
	DSKY (Nav.)		32	đ.	5 1 (192	а ж. е	· · ·		2003950-011	40
	IMU	860 M	14			E.	•	Т	2018601-081	14
	CDU	-			8 			14	2007222-091	16
	OPTICS	R R R							2001100-034	16

DATE: June 1967

NOTE: Listing will be revised if major units are changed. Explanatory notes will describe reason for change.

The following changes affect the previous listing:

- 1. CM-102, G&N System 205
  - A. Replaced AGC 2003200-031, S/N 19 with AGC 2003200-041, S/N 19. Replaced test connector cover to connect all inputs to ground to eliminate noise problem.
  - DSKY (Navigation) Replaced 2003994-011, S/N 32 with DSKY (Navigation)
     2003950-011, S/N 32. Replaced unit sent to KSC Simulation Laboratory.
  - C. DSKY (Navigation) Replaced 2003950-011, S/N 32 with DSKY (Navigation) 2003950-011, S/N 40. S/N 40 transferred from S/C 101.
- Blank spaces in Table above indicate Systems removed from Spacecraft. Upon reinstallation, configuration will be updated.

#### TABLE IV

# **G&N SYSTEM CONFIGURATION AT KSC**

s/c	. 17			
COMPONENT NOMENCLATURE	System 122			
· .	Part. No.	S/N		
AGC	1003700-051	14		
DSKY (Main)	1003563-051	2		
DSKY (Navigation)	1003706-051	10		
IMU	1001500-091	11		
CDU	1021304-031	. 4		
OPTICS	2011000-024	7		

DATE: June 1967

NOTE: Listing will be revised if major units are changed. Explanatory notes will describe reason for change.

31

1.1

#### SECTION 6

#### **G&N SYSTEM TEST**

A. System Test Laboratory

1. G&N 5

System has been operating in the Space Navigator Facility approximately 8.3 hours during April and May.

2. G&N 104

a. Ran tests and prepared summary on IMU Performance Testing.

b. Experimented with auto system test procedures for utilizing both fixed and erasable memory to automatically run all positions of a test.

c. Ran 501 Simflight and experimented with various SPS1 updates corresponding to different SIVBSEP times.

d. Incorporated routines in IRIG Coefficient test to measure "ADOA" terms (Reference: STG Memo No. 1016).

e. Field Support

- (1) S/C 017 at KSC
  - (a) K-Start tape verification including Simflight.
  - (b) Ran downlist for normal version of 501 Simflight.
  - (c) Experimented with optics positioning during Simflight to provide optimum exposure to reentry environment.
  - (d) Removed pin "59" from NAVDSKY (+28 VDC to luminescent power supply) and verified that there is no conflict with program moding or Simflight operation.
- (2) S/C 020 at NAA
  - (a) Night-Watchman investigations included:
    - 1) Resolved that TM-FAIL bit is not set by a system test associated with Sunrise 69 program.
    - Verified that normal restart generated by random CMC fail will not cause Night-Watchman to be de-activated.
  - (b) Investigated misuse of clear button with Sunrise 69 ropes. Confirmed conditions reported to NAA.

#### G&N 200 3.

**Program Tests** a.

> Continued checkout of SUNDISK program assembly. Presently working (1)with Revision #169. Performing a continuous checkout of JDC's in order to update and reflect procedure change due to SUNDISK program change.

(2) Programs P22, P51, P52, R51 and R52 of SUNDISK #161 were exercised. It was possible to take star sightings and compute a reference matrix.

#### Special Test b.

(1) Performed a power interrupt test. Interrupt was for a period of 25 ms. This caused multiple computer restarts.

(2) Verified that removal of capacitor in Sextant Trunnion MDA output eliminated single phase drive of trunnion motor.

(3) Performed checkout of Basic End to End Polarity Test. (Reference: STG Memo No. 1012).

Performed special tests on the AGC to verify that erasable memory is (4) not lost because of "Restarts" or power interruptions (Reference: STG Memo No. 1013).

Procedure to eliminate problem involved in the IMU Performance Test (5) (JDC 12217) was proved and written up. (STG Memo No. 984).

Signal Conditioner input signals were checked and verified. (6)

Signal interface for Simflight test was checked out and verified. (7)

A thermal test to determine if redundant system cooling is required (8) was performed. Data analysis is in process.

(9) Started checkout of Sundisk programs. Problem in IMU performance and test program was discovered and is being investigated. Also a problem was found in the program for Semi-Auto Mode Test (JDC 12216E). Problem was corrected by insertion of patch into program.

#### Failures c.

\* i \_ i.

. . .

(1) Azimuth gyro failed. Scale factor increased by a factor of two (2). After gyro was replaced, failure was verified at Gyro test as wheel not reaching synchronous speed.

(2) Computer logic module A2 failed causing continuous "Restart".

#### d. Modifications

(1) AGC was updated to incorporate the "Proceed" button modification.

(2) Accomplished mechanized optics anti-creep circuit fix. Proposed fix appears to be very effective in eliminating hop on low-speed optics drive.

4. G&N 600

a. Three K-start tapes were checked out on the system.

b. Special test runs were made to measure rate of temperature rise with coolant shut down from stabilized normal coolant flow conditions.

c. Exercised programs in Sundance. Concentration was mainly on Radar routines including search patterns and System Test routine.

d. Performed Simflight procedure checkout with Sunburst (AS-206).

e. Performed a continuous 37 hour test of gyrocompassing in a near mission 206 launch orientation. The recorded OGA placed at a 16X null, showed a  $\pm 0.2^{\circ}$  accuracy.

f. CRS S/N 2 was updated to a full complement of 36 K memory for use with Sundance and Sundisk. The CRS has to be time shared by the CM and LM test stations.

#### B. Test Programming

1. Mission 206 .

Gyrocompassing verified by long digital simulation (2 hours real time). Effects

of hardware errors as reported earlier were substantiated by a 37 hour laboratory run (item 4e above).

2. Mission 278

Gyrocompassing program verified on digital simulator. Runs were acceptable with and without launch vehicle sway.

3. Mission 504

a. Command module coding of system tests and prelaunch reduced to one bank.

b. LM programs are coded and are awaiting availability of a master assembly for digital simulation.

c. Provided support to Systems Engineering Group for GSOP preparation.

C. Field Operations

1. KSC Site

CSM-17 (Mission 501) G&N 122

Spacecraft Transport (MSOB to VAB) target date is 12 June 1967. OCP-K-0005, S/C Pre-electrical Mate, will be repeated; targeted for 17 June 1967. The delay is due to scheduled S/C work completion and booster reinspection schedules; OCP's K-0006 and 0021 are in review and approval cycles. Countdown demonstration OCP-K-0033 and countdown OCP-K-0007 are in development.

2. GAEC Site

a. LTA-8 (Thermo-Vacuum) G&N 602

FEAT testing has been completed. "A" and "B" Harnesses have been pulled for replacement.

b. LM-1 (Mission AS 206) G&N 603

Completed retest of OCP-37025, Individual Systems Test. Retests of OCP-37030, Individual Systems Test, has been completed.

c. LM-2 (Mission AS-208) G&N 605

Completed OCP-61014, Flight Control Checkout. Vehicle shutdown for modification cycle until 30 June 1967.

LM-3 (Mission AS-503) G&N 606
 System awaiting installation; AOT is installed.

e. LM-4 (Mission AS-504) G&N 607

- G&N Laboratory testing delayed.
- 3. MSC Site
  - a. Completed preparations for Block II System to be used for CSM Simulations.
  - b. Supported Flight Control Division in running Sim Flights on System 109.
- 4. NAA Site
  - a. CSM-20 (Mission AS-502) G&N 123
    - All Phase III equipment has been removed from the S/C.
  - b. CSM-98 (2 TV-1 Thermo Vacuum) G&N 202 All Phase II equipment has been removed from the S/C.
  - c. CSM-101 (Mission AS-207) G&N 204
  - All Phase II and Phase III equipment has been removed from the S/C. Phase II equipment will go to AC Electronics for modification.

d. CSM-102 (Mission AS-503) G&N 205

The System is installed and awaiting the start of OCP 6504, Individual Systems Test. 102 is to be recycled to manufacturing for modification and redesignated S/C 105.

- e. CSM-103 (Mission AS-504) G&N 206 Awaiting receipt of Phase III hardware.
- f. CSM-104 (Mission AS-505) G&N 207 Awaiting receipt of Phase III hardware.
- D. System Engineering

1. Analysis and Testing

a. Data Sheets which define expected flight parameter for quick comparison with actual flight data to support the analysis of AS-501 are being prepared. STG Memo No. 986 was published suggesting an improvement in the data processing for AS-501 based on the experience of AS-202.

b. The Hybrid Program to simulate the AOT display on a CRT is complete, the program has not been run with the full LM simulation.

c. A program (Rope Searcher, STG Memo No. 1015) which checks for any reference to a channel with a particular instruction was prepared and used on the digital simulation. This program is particularly useful in performance of the discrete test.

d. STG Memo No. 1014 giving the system cause and results of all alarms was

prepared and distributed. This was done as a first step in preparing the alarm test.

e. A test to verify the AOTNB program was run in the Laboratory and reported in System Test Group Memo No. 1006.

f. The work on planning the hardware software tests in the lab has continued. These tests plans will be formulated in the same manner as the Level III and IV plans for the hybrid and digital simulations, so that STG plans can be incorporated.

g. The polarity of one RCS DAP function was tested in the Lab (STG Memo No. 1012). Work is continuing to assist the mission programmers by developing polarity test procedures for MIT use.

h. Support was provided to the Mission Operation Group by performing portion of the optics program tests, reviewing AS-504 optics procedures, and preparing a flow chart and description of the IMU Performance Tests.

i. Support was provided to MSC for AOT testing at Kitt's Peak, Arizona. This testing indicated problems due to reflected incident light and solutions were suggested.

#### 2. Spacecraft Operation Support

a. A spacecraft polarity test which is logically complete was proposed for KSC use. STG Memo No. 1005 will be published describing this. The test was modified to be run in the System Test Lab and the procedure verified (STG Memo No. 1012).

b. The gyro scale factor test was successfully assembled in E-Memory. A PIPA orthogonality test was designed and will be assembled in June. The SETCOARS program which puts the system in coarse align for MGA greater than 90° is being changed so that gyro torquing can not be commanded in coarse align. Other possible effects of this change are being investigated.

c. Graphs of G/N 122 (AS-501) gyrocompassing and relative fine align performance were plotted for those supporting the Flight Readiness review.

d. A letter (AG: 171-66) outlining the recommended optics position during AS-501 was published.

3. KSC Checkout Support

a. Sold-off to NASA K-Start Tape F04C 017-K 00072-00 G&N SCS End to End Ramp Test (closed loop). Reference: STG Memo No. 1002.

b. CSM RCS DAP testing per STG Memo No. 1005, Basic End to End Polarity (BEEP), was conducted in the System Test Laboratory using SUNDISK program assembly.

c. STG Memo No. 1012 was written verifying CSM RCS DAP Programming

and operation.

#### 4. E-Memory Programming

Work has continued on the program to provide an E-Memory program for the IRIG scale factor test. A verification plan for the associated K-START tapes was developed and coordinated with AC.

#### 5. Support of Mission Programming Group

Support was given to the mission programming for changes in the FRESH START and RESTART routines and for certain of the extended verbs. The work on extended verbs will continue and additional support will be given to define a polarity test for the DAP.

E. Special Test Equipment

1. An investigation is underway to determine whether an IRIG temperature measurement should be built into the PSAAM as a convenient test to measure whether wheel gaussing has occured.

2. The Digistore Pack was completed.

3. An additional source of downlink strobe pulses is being provided for the System Test Laboratory.

4. Assistance is being provided to the Digital DevelopmentGroup in the manufacture of additional CRS's. Steps have been taken to insure that STG has the capability to maintain the CRS, CTS etc. through the initiation of computer courses.

5. Documentation for Hybrid II is being completed.

6. A new cable is being built for Hybrid I computer interface.

7. A new cable is being built for the System Test Laboratory to allow a CRS to be used with either the Block II or LM stations from a central location.

#### SECTION 7

#### **G&N COMPUTER STATUS**

#### A. Analysis Facility

1. Design Analysis

14. 0

÷

Very little design analysis was performed during the reporting period due to AGC C200 being shipped to the manufacture for rework and AGC C1M being used as spare parts for other systems. However, some studies were performed with AGC C1M concerning "Power Turn ON" transients in the AGC Master Clock output, which did not require a fully operational computer. Problems have been encountered at GAEC when the AGC is powered up; the Abort Guidance Computer loses its memory. Photographs show that transients sometimes occur in the AGC clock output for approximately .5 to 1.0 ms. before reaching a steady output. This phenomenon was attributed to the slow build up of the AGC oscillator, and the characteristics of the counter when inputs of marginal amplitude are applied. (Reference: MIT/IL Letter No. AG-167-67).

2. Miscellaneous AGC Related Activities

a. Channel 77 Alarm Box

A breadboard Alarm box was fabricated by STG personnel and a preliminary functional checkout was performed. Further analysis of timing and noise margins, etc. will be performed.

b. Additional memories were fabricated and checked out for the existing core rope simulators to bring the capability of all Block II CRS's up to 36K, the amount required to check out new programs.

c. Fabrication of New Monitors

Mechanical work on S/N 5 is approximately 90% complete; all hardware has been mounted to the front panels. A wire wrapping "jig", so that the logic plates can be machine wrapped.will be prepared.

#### Programming в.

Keyboard and Display 1.

An effort was undertaken in conjunction with 23B to modify the Keyboard and Display Program so that it could be moved to Superbanks. Extensive checkout was done on the all digital simulation.

Self-Check 2.

> Testing was done on the improvements to the way Fresh Start and Restart a. Programs handle the E-memory restoration situation for Self-Check.

> Testing was done of BANKSUM Programs in conjunction with a bank full of b. program (and no TC SELF).

c. Self-Check was moved to a Superbank and checked out in operation there.

Meetings were attended with Raytheon regarding the new diagnostic capabilid. ties of the revisions to the NU SPEAK ropes.

C. EMI Qualification Test Results

A preliminary review of the electromagnetic interference qualification test results 'as made. The information available was primarily that contained on These figures contain the out of specification conditions as they Figure 1. existed May 4, 1967.

The information (the conducted power line interference) on Fig. 1 is felt to be the most important. In analyzing this information three logical criteria were used. That the same frequencies should be present in the 28 volt line as on the 0 volt 1. line.

2. That the 28 volt line readings should be higher than the 0 volt line because of the high 0 volt to chassis capacitance.

That interference frequencies should correspond to data obtained at MIT on 3. System 202.

On the 28 VDC line the 154K noise looks reasonable (based on data available) and AC Electronics has traced it to the AGC. The 167K and 180K hz signals have been reported by AC Electronics as being present in the pk but not in the carrier modes. This implies it is pulsed cw and should be compared to the broadband limits and therefore are not out of specification.

The 18-24 Mhz noise has been traced by AC Electronics to the gyro pulse torquing relay.

The 1.65 Mhz has been traced to the DSKY lights all going on and off (V35-36).

On the 0 volt line the 140, 180, and 400 cps readings do not show up on the 28V lines and vary from day to day frequency wise. Since (based on data available) these are 10 amp levels and not seen at MIT it is felt that they are peculiar to the test station.

MIT has suggested that the G&N be run on batteries to see if these signals would disappear.

The 154 Khz and 167 Khz are the same as those above.

·· .

:4

The 308 Khz signal was not repeatable and disappeared while the 358 Khz signal was present when the system was off.

Summarizing Fig. 1, it looks like there are three out of specification frequencies 154K, 18-24M, and 1.65 Mhz. On Fig. 2, all the TVC pitch high line signals are really in specification. The 50 db signal would result in a 315  $\mu$ a signal across a load of 20.1K or a 6.3 volt noise signal. The ICD requires noise less than 50 mv. The 50 db level was traced by AC Electronics to an operator error and really is 22db. This level signal is around 250 mv and would violate the ICD but MIT suspects that it is pickup in the GSE. The 3.9 Mhz signal was traced by AC Electronics to a counter in the GSE.

The signal conditioner out of specification condition has also been traced by AC Electronics to an operator error. This would have been interpreted as a 4 amp signal into a 1 meg load which is obviously incorrect.

The noise on the 115V 400 cps line is suspect too. Earlier data from AC Electronics had indicated more out of specification readings than these and this was traced to the LSN being in backwards. This implies that the source was noisier than the load. An examination indicated that this is quite possible since the relays opening in the DSKY could cause an inductive kick in the supply transformer coupling over into the 60-70 volt line. The data reading taken probably is this type of noise. From

examining the ICD's GAEC will supply DC to the display lights and NAA doesn't appear to have any inductive components in the loop.

In summary it is felt that none of the out of specification conditions on Fig. 1 actually exist. The radiated data has not been closely analyzed. A feeling for this type of information has to be developed. It is suggested that comparable data from other spacecraft systems would be helpful.

It is felt that all this interference could be eliminated (theoretically) by wrapping the harnesses with more shielding. MIT suggested to AC Electronics that they wrap the cables with aluminum foil to see if all the readings would go down and in an attempt to ascertain whether the cables or connectors were radiating. This wasn't done.

A meeting is scheduled to be held where the test will be analyzed more completely.

# EMI BLOCK II QUALIFICATIONS TEST RESULTS

		2	5	Freq.	Measure db	Spec Limit	Туре	Instr.	Mode
0	<u>I.</u>	Co	nducted Interference		190 (1999) (1999) 1990 (1999) (1999)				
V		1.	28 VDC High	154K	84	80	Narrow Band	Stab Network	Coarse Align
				167K	82	80	NB	SN	CA
92				180K	81	80	NB	SN	Gyro Compass
		q	<i>u</i> .	18-24M	113	100	BB	SN	GC
3			8	1.65M	105	103	BB	Current Probe	DSKY Switch
	•	2.	0 VDC	140	148	132	NB	CP	Coars Align
		2		180	145	132	NB	CP ·	CA
•				400	139	132	NB	CP	CA
				154K	84	80	NB	SN	CA
	3		×.	167K	82	80	NB	SN	CA
			5	308K	121	120	BB	SN	CA
				358K	124	120 .	BB	SN	CA
		3.	TVC Pitch High Line	3.5M	50	40	NB	CP	GC
2				3.9M	52	40	NB	CP	GC
			12	5.1M	54	40	NB	CP	GC
			8	9.0M	48	40	NB	СР	GC
X		4.	Signal Conditioner Torque Motor O. G.I	32	132	115	NB	СР	Coarse Align

5. 115V 400 cps 343 8.9-10.3M 115

÷

110 BB

SN

DSKY Switch MD Chng.

		+					
<u>II.</u>	Radiated Interference	500 10 <sub>20</sub> 1000 10 20	52 25		•	-	
	ा स्थ सं	1.018M	64/58*	60	NB		Gyro Compass
		2.9M	64/58	60	NB		GC
	© ∞ ≫ ∞	5.07M	61/-	60	NB		GC
3		19.6M	63/59	60	NB		GC
•	29 N. 275	27.6M	89/89	80	BB		GC
	2	30M	98/104	· 80	BB		GC
		30.7M	100/105	80	BB	3	GC
	а 	39M	89/85	80	BB		GC
	38 5 <b></b>	3.02M	61/60	60	NB		Coarse Align
		11.1M	61/62	60	NB	*	CA
	ž.	19.5M	63/62	60	NB	8 . v.	CA
725	580	21.8M	63/59	60	NB		CA
18		25M	64/61	60	NB	¥	CA
7		27.5M	88/83	80	BB		CA
5		28.5M	89/-	80	BB	at .	OPT SW Sys. Mod.
			3420			24	

\*64/58 - 64 is first measurement, 58 is repeated measurement.

Fig. 1

## **SECTION 8**

# GUIDANCE COMPUTER PROGRAMMING

8

## Apollo Guidance Computer Programming Summary for the Month of April and May

### Mission AS-501

Continued analysis of the released and manufactured program for Mission AS-501 has been preformed. From this analysis ground procedure have been revised and program limitations defined.

### Mission AS-206

Continued analysis and testing of the released and manufactured program for Mission AS-206 has been performed. From this analysis and testing ground procedures have been revised and program limitations defined.

### Mission AS-205

During the reporting period the computer program for Mission AS-205 continued to be tested to the Level III and IV portion of the Verification Plan. It is anticipated that the AS-205 program will be ready for "A" Release in late July but rope manufactur-

ing will not start until late - October.

### Mission AS-504

The Guidance Software Operations Plan (GSOP) for Mission AS-504 is under preparation with complete preliminary copies scheduled for mid-July and final publications scheduled for mid-August. Selected portions of Sections 4 and 5 of the GSOP were submitted to NASA/MSC for comments. Work is underway on the program formulation and equation testing for the computer program. The "A" release of the program for rope manufacturing is expected by early February 1968.

1966	1967 68
J F M A M J J A S O N D	J F M A M J J A S O N D J F
<u>(۳</u>	
1) UPDATING (2) (3)	
1.1.2	
(I) UPDATING	
(2)	
() UPDATING	
	(3)
	UPDATING (3)
	3
`.	Ξ
	() UPDATING
ON OF THE SPACECRAFT COMPLIT	FR PROGRAM

11 (ğ

•

.

52 190

.

ß

DN ITEM ITEM SOND	COMPUTER PROGRAM DEVELOPMENT	GUIDANCE SYSTEM OPERATIONS PLAN	COMPUTER PROGRAM DEVELOPMENT	OPERATIONS HANDBOOK	GUIDANCE SYSTEM OPERATIONS PLAN	02 COMPUTER PROGRAM DEVELOPMENT	а В В В В В В В В В В В В В В В В В В В	GUIDANCE SYSTEM OPERATIONS PLAN	COMPUTER PROGRAM DEVELOPMENT	GUIDANCE SYSTEM OPERATIONS PLAN	COMPUTER PROGRAM DEVELOPMENT	OPERATIONS HANDBOOK	GUIDANCE SYSTEM OPERATIONS PLAN	COMPUTER PROGRAM DEVELOPMENT	OPERATIONS HANDBOOK	A APPROVAL (2) "B RELEASE = PRELIMINARY VERSIO
MISSION	202 0		204			501/502		1	007		205			504		(I) NASA AP

(1) NADA ALTRUVAL 121 DIRECTODE - FREENINGER RESIDED OF THE SPACECRAFT COMPUTER PROGRAM RELEASED FOR FLIGHT ROPE MANUFACTURE (3) "A RELEASE" = FLIGHT VERSION OF THE SPACECRAFT COMPUTER PROGRAM RELEASED FOR FLIGHT ROPE MANUFACTURE

6 · · ·

- w Franklin

\*

# FIXED MEMORY ALLOCATION CHART

CMC

<b>.</b> 3			AS-205 SUNDISK (actual)	AS-504 COLOSSUS (estimated	
I.	Con	trol Programs	8	8	⊂€3
	Α.	DSKY	er A		
		Pinball	2793	3000	
		Extended Verbs	471	793	
		Keyrupt and Uprupt	80	80	92
		Display and Priolarm	670	700	
		Down Telemetry List & Program	600	600	
		Program Select Check	200	210	
×	в.	Interpreter and Executive	*: 1		
		Interpreter	2271	2271	
		Waitlist	233	233	
		Delayjob	43	43	
,t).		Executive	328	328	
3		Restart Tables & Routines	294	374	
		Fresh Start and Restart Phase Change and New Phase	298 158	423 160	
		Phase Change and New Phase T4 Rupt	753	753	
		Alarm and Abort	63	63	
		Self Check	986	966	۰.
		Interrupt Lead In	52	52	
ж	2	RTB OP Codes	211	200	*3
51 <b>4</b>		End Bank Marks	108	36	
		Interbank Communication	88	88	
3	c.	Other			
		Digital Auto-Pilot	3215	3124	
		Saturn and CM Tests	550		
		Transformations	600	600	
0		Gyro Torquing (R-55)	42	44	
		SVDWN	30	30	
	TO	TAL - DSKY and Interpreter and Exe and Other	ecutive 1	5137	15171

46

8

Ř.,

i <del>g</del>				
	25 20 20 30 30 30	AS-205 SUNDISK (actual)	AS-504 COLOSSUS (estimated)	
О п.	CMC Routines	*	28	
182	A. Basic Routines	·		
	Conic Subroutines	845	1300	
	Orbital Integration	1122	1204	
	Latitude, Longitude & Altitude	216	200	
	Lunar and Solar Ephemeris		80	
	LOCSAM	127		
	Lunar Rotation		200	
	Initial Velocity	188	188	
n men Xi	Rendezvous Parameters		100	
87	Maneuver Specification	205	199	
35	Maneuver Calculation	829	560	
82	Attitude Drive	1069	735	
	Mid Gimbal Display	33	40	
	tores root			
1.95) 	B. Targetting	0.75	200	
	TPI	275	290	
• * *	PERIAPO	34	34	
24 8	Midcourse Maneuver (S35.1)	55	54	8.
	Return to Earth (Near Earth)		1000	
	LOPC		150	18
	TPI Search		200	
x (*	Landing Time Prediction		200	
	C. Navigation		<u>*</u>	io.
	Cislunar Midcourse		300	
	Rendezvous	380	440	
3	Lunar Orbit	555	555	
Ξ.	Measurement Incorporation	408	422	12
	Preferred Tracking Attitude	303	350	a Be
20 31	Sight Mark (R-53)	39	. 40	
	SXT Mark	296	350	
	次 (1) (1) (1) (1) (1) (1) (1) (1) (1) (1)			
3	D. Entry	1994	1300	14
	Entry Calculations	1284	140	
	Preentry Computations (S61.2)	128	35	
	Gimbal Angles for Separation (S61.3)	32	80	
1 <b>6</b> 0	IMU Entry Status (S61.1)	81	35	
(•\$	Trim Gimbal Angles (S62.3)	29		
	DAP Entry	799	773	
<b>A</b>	Apogee, Perigee and T <sub>FF</sub>	326	334	

.

					059		
		ж ш	AS-2 SUND (actua	ISK	AS-504 COLOSSUS (estimated		
0	Е.	Powered Guidance					
		Cross Product Steering (S40.8)	124		125		
		Vg Calculation (S40.9)	77		100		
		Time of Burn Calculation (S40.13)	66	14	77		
a.		Servicer	401	*C	500	i -	
*		Desired Thrust Direction (S40.1)	149		270		
		Wings Level (S40.2, 3)	173		173		
		NEWSC	17	ę	17		87
	-	2 192 g					
	F.	IMU and Optics		•	250		
		IMU Compensation	258		258		
		IMU Status Check (R02)	17	78	17		
		Coarse Align Cal 53A	64	- 3- 2 <sup>*</sup>	64	2	
		Fine Align (R51)	78	11 m	75	1	
		Auto-Optics Positioning (R52)	317	20 20	317	1.	
		Target Determination (SR52.1)	88		88	,	
		Compute Gimbal Angles (Present)(S52.		24	35		
	*	Compute Gimbal Angles (Desired)(S53.		16	9	*	
	e.	Pick-A-Pair	131		135	N X	
ti e		Star Data Test (R54)	53		53		
		IMU Mode Switching	531		531		
ан 1917 — 19 <sup>16</sup>	84	Star Catalog	260	8	263	*	
		Landmark Catalog			150		
	G.	Boost	~				
		Boost Routine	83	8	100	*	
		Saturn Takeover	47		100	-	
	то	TAL - CMC Routines		12636		15345	
	()2						
III.	СМ	IC Programs			а к н а	2	
17	95 1	P-01-P03 Prelaunch Align Calib.	865	10-1 1	1048	4)	
	, a	P-05 GNCS Startup	57		57		
	8	P-06 CMC Power Down	61		61		
		P-07 System Test	2489	21			12
		P-11 EOI Monitor	133	** ¥	150	*	
		P-15 TLI		20 10 10	250		
* * ;	2	P-17 TPI Search		2. <b>-</b> 1.	50		
		P-20 Rendezvous Navigation	67	ж. ж	100		
<b></b>		P-21 Ground Track Det.	35		50	2	×
	1.8	P-22 Lunar Orbit Navigation	270	2	270		
				ст. К	28	lt.	

з

.

82 82

.

8

		AS-205 SUNDISK (actual)	AS-50 COLOSSI (estimate	JS	
0	P-23 Cislunar Midcourse Navigation	74	7	5	
5	P-25 Predicted Lunar Landing		5	D	
а. Х	P-27 CMC Update	233	25	0	
21	P-30 External Delta V	229	24	5	
,	P-31 General Lambert		12	0	
	P-32 Lunar Orbit Insertion (LOI)		12	0	
	P-33 Lunar Orbit Plane Change (LOPC	C)	• 12	0	
	P-34 Transfer Phase Initiation (TPI)	262	26	5	
	P-35 Transfer Phase Midcourse (TPM	٠. ١	10	0	
	P-37 Return to Earth (Near Earth)		10	о · О	
	P-40 SPS	560	56		
	P-41 RCS	154	15		
	P-47 Thrust Monitor	124	12		
	P-51 IMU Orientation Determination	130	. 140		×
	P-52 IMU Realign	164			i.
	P-53 IMU Realign Backup		100		
	P-61 Maneuver to CM/SM Sep. Att.	41	50		a
	P-62 CM/SM SEP. and Preentry Mane	•••	120		
	P-63 Entry Initialization	10	20		
	P-64 Post 0.05G		20	24	-
	P-65 Up Control		. 20		
	P-66 Ballistic		20		
	P-67 Entry Final Phase	40	35	8	
	P-70 Safe Perilune Targetting		120		8
	P-74 LM TPI Targetting	. 11	2:		
	P-75 LM TPM Targetting	10	2:		
	P-77 LM TPI Search		21	21 <b>-</b>	
	R-03 Load DAP Data	32	• •	)	
	R-05 S-Band Pointing	·	. 50		1
	R-03 S-Band Founding R-23 Rendezvous Tracking Data Proce (Dock Ret)	SS	150		4
	R-30 Orbital Parameter Display	110	. 110		
		68	61		•
	R-31 Rendezvous Parameter Display	89	· 94		4.7
	R-32 Target Delta V R-33 CMC/LGC Clock Sync.		24		2
			6455	5741	
x 22	TOTAL - CMC Programs		34228	36257	
2003	GRAND TOTAL	n den	2636	607	
	Remaining Fixed Memory		2000		)

\*

.

AS-504 SUNDANCE (estimated)

I. Control Programs

.

8

-----

Α.	DSKY			
	Pinball			3000
8	Extended Verbs	•		900
	Keyrupt and Uprupt			80
81 81	Display and Priolarm	a 10		700
	Down Telemetry List & Program			600
	Program Select Check		÷	200
в.	Interpreter and Executive	10		У.,
	Interpreter	as 😟		2118
	Waitlist	8		220
	Executive	* *		335
	Restart Table and Routines	* 	( <b>x</b> )	374
*	Fresh Start and Restart		i.	307
	Phase Change and New Change		•	160
	T4 Rupt	×		848
	Alarm and Abort		e e	70
	Self Check	50 10		966
	Interbank Communications			88
	Interrupt Lead In			52
	RTB OP Codes			209
	End of Bank Marks		~ 1	36

	End of Bank Marks	36		21
	C. Other			Sel.
×	Digital Auto-Pilot	3694	<b>1</b> 2	
	Transformations	879	8	96 HT
•	Gyro Torquing (R55)	44		
18	TOTAL - DSKY and Interpreter and Executive and other	( <b>1</b> 0 ⊡	15880	
п.	LGC Routines	* (* 15		
50 20-1	A. Basic Routines			
	Conic Subroutines	1300		
12 13	Orbital Integration	1200		
×	Latitude, Longitude, & Altitude	200		
74 <u>8</u>	Lunar and Solar Ephemeris	80	*	
	Lunar Rotation	20		
	Initial Velocity	188	e B	

	* 6	
35	94 623	
		AS-504 SUNDANCE (estimated)
0	Rendezvous Parameters	100
	Maneuver Specification	215
	Maneuver Calculation	560
20 20	· Attitude Drive	175
3	Mid Gimbal Display	68
	Radar Subroutines	600
77	Radar Rupts	176
в.	Targetting	×
10	Predicted Landing Time	200
	DOI	150
	Predicted Launch Time (CFP)	400
	Predicted Launch Time (TPI)	100
<u>.</u>	CSI	540
24 (9) (9)	CDH	390
N a	TPI	290
1220 1220	Midcourse Maneuver (S35.1)	54
- -	TPI Search	200
c.	Navigation	
	Rendezvous	520
988 #2	RR Lunar Surface	100
	Measurement Incorp	420
8		00

5 g

.

e.	Preferred Tracking Attitude (R-61)		60	
	AOT Mark		350	
8 8	Radar Test		60	
*	RR Search Designation Read.	8	560	
D.	Powered Guidance			
	Cross Product Steering (S40.8)	5. 94	190	
	VG Calc (S40.9)		77	
•	Servicer		600	
χ.	Desired Thrust Direction (S40.1)	12 23	238	-
	Time of Burn Calc (S40.13)		100	
E.	IMU and Optics	*		•
	IMU Compensation		258	
	IMU Status Check (R02)		17	
	Coarse Align Cal 53A		64	
5.22	Fine Align (R-51)		75	

		AS-504 SUNDANCE (Estimated)	
	Auto-Optics (R-52)	42	: 3
	Pick-A-Pair	135	
	Star Data Test (R-54)	52	
	IMU Mode Switch	531	
	Anytime Align	100	
	Star Catalog	225	
124-7	TOTAL - LGC Routines	÷.	
III.	LGC Programs	20	
	P-00 LGC Idling	50	
	P-02 AGS Initialization	100	
	P-04 Lunar Surface Checkout	250	
	P-05 LGC Startup	57	
30°	P-06 LGC Power Down	60	81 - 12 12
	P-07 System Tests	724	143
2	P-10 Predicted Launch Time (CFP)	100	
20	P-11 Predicted Launch Time (TPI)	100	10.5
	P-12 Powered Ascent Guidance	700	22
	P-17 TPI Search	49	
	P-20 Rendezvous Navigation	160	
	P-21 Ground Track Determination	50	
2	P-22 RR Lunar Surface Navigation	50	*);
	P-25 Preferred Tracking Attitude	50	
, ,	P-27 LGC Update	250	2
	P-30 External ∆V	150	
	P-32 CSI	145	
	P-33 CDH	146	
	P-34 TPI	255	
	P-35 TPM	100	
	P-40 DPS	750	
	P-41 RCS	250	
	P-42 APS	25	
	P-47 Thrust Monitor	120	
	P-50 Docked IMU Align	25	
	P-51 IMU Orientation Determination	120	
	P-52 IMU Realign	160	
	P-53 Backup IMU Orientation Determination	25	
	P-54 Backup IMU Realign	25	823

			AS-50 SUNDAN estimat	ICE	аў.		
	P-55 IMU Surface Align (Normal)		319	×			
	P-56 IMU Surface Align (Backup)		50				
	P-57 Anytime Launch Align	//1	50				
57	P-60 Predicted Lunar Landing		50		0		
	P-61 DOI	а и 	100		6		
	P-63 Braking Phase	) .					
61 (5)	P-64 Approach Phase			8) 71	24	9	
25 85	P-65 Landing Phase (Automatic)	<b>*</b> *	1516	a			
×.	P-66 Landing Phase (Rate of Descent)						
li de la companya de	P-67 Landing Phase (Manual)	] •					
14	P-70 DPS Abort	-	100		r		
	P-71 APS Abort						
2• 5 IS	P-72 CSM CSI Targetting		30	85. 70			
	P-73 CSM CDH Targetting		35				-
	P-74 CSM TPI Targetting		25	*	Na.	(381)	
₿	P-75 CSM TPM Targetting	ал. Ц	25		•		
	P-76 TEI Backup		120				6
.a	R-03 Load DAP Data		140		•		
	R-04 RR Self Check		75				
060 2	R-05 S-Band Pointing		90	•			
•	R-30 Orbit Parameter Display	8.	110			225	
	R-31 Rendezvous Parameter Display	n a	35	а.		852	
60 8750	R-32 Target $\Delta V$		100		Q6		21

×5

×

*3*5

. F-

.

0

R-33 CMC/LGC Clock Sync	м Э		24		
TOTAL - LGC Programs	2 2		,		8040
GRAND TOTAL			2		36080
Remaining Fixed Memory	3	5		*	784

0.5	•
C	0
U	7
	1
	~
v	2
<	ſ
	e.
7	7
-	-
С	)
-	2
-	
-	٢
-	5
2	J
-	
-	
-	•
-	•
-	•

																	-		-
						-					<u> </u>								
CNC/LGC Clock Sync	633					>					-	5					1		-
Target QV	101	 				12		<u> </u>			<u> </u>	2				+	5		-
Rendezvous Parameter Display	168	_			-		12	_	-			2			-		1		
Orbit Parameter Display	630	17	1	1		1			>	2	Comments	-	12		12		-		
Rend Tris Date Process (Dock, Ret)	(23)											12	-		-	-	2		-
															-	-	-	-	_
Burgent and and	803	T	17	12	1	5	7	1	1	1	7	>	7	7	7	12	12	12	12
דאים מינה אייר אייר	403			>	7	5	1	-	>	>	7	7	>	7	7	2	12	12	17
CH. TPI Search	110		T	T	1							1							
			1	1	1														
Curpedial Will Wi	44	 										>	1	1					
CHIPPERSON CONTRACTOR	VLd	 										5			1	1			
		 												1	1	1	1		
		 		1									-		1				
		 														1			1
ALIGU IS 4 440		 															1		>
erity finit this even	014												-		-	5			1
	[94	 														5	1		-
Entry Battle	694															5			-
Entry Up-Control	914	 	-											<u> </u>				-	1-
Entry Post & CS C	194		-	-												3			-
Entry Initialization	04	 -														15	-	-	
Entry Cause Separation and Pre-entry	204	 		-	-											13			-
Forth Maneurer to CW/SM Seperation	tød															2			-
			1																-
				-			-												
		 _																	-
							1.1												
		_	-	-	-							-	-	-	-		-		-
Back Up IMU Orient, Det	ESd	>		>	2				7	>		~	2	7	2		2	2	2
លេខទង ពីអា	254	12		12	>				1	7		>	7	2	2		>	2	2
ואנו סרוארמוסה מממרהותצופה	154			17					>	>					>				2
				-													-		
Thrust Monitor	Erd .		>	>															-
																	-		-
																			-
													_				_		
RCS Thrust Maneurer	LP-d			1					-		-				7		2	7	-
TO THE MANAGE MARKET	Ord			>	>					>				>	>		7	>	~
Return to Carth	164													>~	7~			~	、
																			_
Transfer Prese Bliocharter	sca																2		
ITAnsie Prese Initialion (191)	Kd														-		2		
Ennar Orbit Plane Change	CCd									75									
LUNK OF INSTITUTION ROLL	625				4												1		_
Ceneral Lambert Maneurer	154			20										20	20		20	10	>
Euternal AV	064	 		20											20		10	20	>

**PROGRAI** CMC

.

.

アイベ 70 20 20 20 20 20 20 VA lentah] 064 20 20 > 651 CWC REAR > > > אגעונרא רייטא ראסנישו ~ Claura Macourse Marigation 24 > 7-5-122 いた OCDERN MAN MERCAN 22 ž Cround Trace Determination 124 > Rendervous Navigation 024 > RTV: 
Program Required
Program required for self-contained capability eith.
Program required for ground narigation larged capability only. > 114 TPI Search (IJA notbelot seautonall 219 > > > PIL EOI Monitor 32 > 11 CNCS POWER BORN 904 > > 904 5 CALLS STALLAD Optics Verification of AL 604 > 11 Orte competition 204 Prelaunch Initiality alon tos 14. Lik Rescue ICSM Adhel 19. Abort Fron Earth Orbit Predmund & Mannune 20. Abort from TL, LD, or TE Phase Predmund & Mannune 11. Lunar Prelaunch Phase Flours orbits before LM Accent D. Renderrous Phase GM Adhril IQ Lunar Surface Phase to 3 arbits Barrer Un Leunch PROCEMENT 15. Transarth Injection (TEI) Prethrust & Maneumer Lune Onk Insertion 4.011
 Prethrust & Maneure Transformer Injection (TLI) 7, Lanar Orbit Phase Prior to DOI 2. Earth Orbit Injection E011 becard Orbit Injection & Descent Coust Phase Powered Lunar Landing 14 Lunar Orbit Pre III UN Powered Ascent 14 Transearth Phase S. Transtoner Phase A Larth Order Photo L Earth Prelaunch MISSION PHASES 11. Entry Phase 20 ы •

ROUTINE RELATIONSHIPS & SIZES

WY, IN

.

ę

4

4

		17.ST	£ 5 * 5 B				>
3		•	i.		E E - I	5 A 2	
20 20				Pro l		LOUNS CONSTRUCTION	
				·			
		E		Trans I and			
101	2	لقا		(£)			
	Ê	11111	TH	$\square$	╶┨┼┟┥╃╽┨╼╌┠┥	<del>┥<del>┋</del>╋┍╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋╋</del>	
	2						
the state of the s		+++++++	+++-+		++++++++		
the second se	8	$\Pi$		┞┽┽┼┼┝─┤	╺╋╂╂╂╬╋	<u> </u>	
100-11-5 CB	2						╾┰┰┰┰╋╋╋╋╋
	6 >>						
Sugadary Was with Sta 12	6 55	++5+5++					
burgidist 142 m 114 ==	6 2 2	TH		<del>╎╎╎╎╎</del>	-{}}-}-}-	┼┼┼┥┾╾┝┾┟┼┼┾┾╸	
		11111	+++-+			<del>╶┼╽┥╽╸┥┥╞╞┊┊</del>	
	5 77 7	1111					
255-349 (JU) 994 :	R X						
- MA (MA) MILEOR	R						
unipersistant and the second s	1 R	┼┼┼┼┼				NY	
Construction of the Construction	2 7 7			[ + ] + ] + [ + ]			
		+++++			╍┝╼╞╼╂╌╋╼╋		
	$\Pi$	+++++		$\left[ + + + + + + + + + + + + + + + + + + +$	<del>-}}}}-}+</del>	<del>↓↓↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓</del>	
						<del>╶┥┥┥┍╶┥┥┥┥┥</del>	
		11111					
Review Brind (14	19 11						
	++++	+++++				┽┼┽┼┥╌┼┼┽┽┽┽┥	
MU BCZ UNTER HALIBRINE		the second se					
	3 7 7	and the state of t			╺ <del>╞┊╞┊┊╎╹╸┋╡</del>		
(PLANDER HIRWA APARLI STA 3							
CIAD INTERIO BELL BELLE NA							╾╄╋╋╋╋╋╋
· bit From Call Loradian Condo	5 >>						
	8 77						
124 Circ (1956)	8	+++++					
bugun alun modeli Sa 1	2 >>>		+++-+				
						<del></del>	
I II CLONA LIKE DAWRINEOU					<b>N NN N</b>	<del>╶┝┨╞┥┫╶╿╿╿┥</del> ╞	
sources tel the t		11111	+++-+				
ILTE AND THAT (INSTITUTE OF A	8 >	115115					
		+++++	++++	+++++		┼┼┼┼┼┼┼┼	
AU (01 WEIRS	38-1-1					┽┼┼┼┼┼┼┼┼	
hal maintly the							
C MD CHC2 MAN BOAU	2 2 1	+++++				┽┽┽┼┼┼┼┼┼┼	
WARTY & VERTICAL ROAD BY	╻╎╻╎╴╴┥╴┥	+++++	++++	++++++		╧╧╧╧	
turnstances and			+++-	+++++			
	3582		3 2 9 2 2	× 7 8 8 8 8 9	9 8 8 8 8 9 9 9		1 - 3 C 3 8 C - 8 S 2 2 5 5 5 5 5
		1 1 1 1 1	5 3 2 5 2		REDRAR ES	┝╍┝╍┝╍┝╍┝╼┝╼┝╼┝╼┝╼┝╼┝╼	
	<u>Ual= - 151-1</u>						it is
¥¥ /		5 9	. 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
	211		-	A A			
X	ALL LAL	1111					
<u> </u>	3883	191111	a a a a a a	2 # 2 9 8 9 8 3 3	EPIERA A A A A A A A A A A A A A A A A A A	3 8 2 9 9 8 9 5 8 3 4 9 4	FILLOE 4 4 9 9 E 3 8 4 3 8 4 4

----

E S O E E O E E O E A E A E

N I B R B III

CMC PROGRAM

Crew Delline Maneuver	-	~	N	1	T	1	T	>	5	5	~	5	17	7		1	
CWC/LCC CIOCK SYNC	862	15	>							7			1 ·				5
Target AV	835	-								7	>		-			1	-
			-					1			7		17	1	5		1
Rendezvous Parameter Display	163	L	7			1		7	17	7	*		-		1-		+-
Orbital Parameter Display	620	17	1	1		1											_
pritriog brus-2	502	7	>		7	1		1	1	>	>	1				-	17
BRILLS Sen Jest	103	>	>			17		>	5	5	5			1	1		T
DAP Data Loads						5			5	-	5	~	-	7	1	1	5
specification and	Øð	>	2			-		12			-						-
			L					-									
Transearth Inject. Backup	919	1				1	1	1				1	-				
C2W 1EW Istoriug	524										7						
COW 1617 Landerjud	VLd				-			1			>						
CSW CDH Targeling	52.8			<u> </u>		1					>		1				
		<u> </u>	<b> </b>	<u> </u>		1		<u> </u>			_		1		1	1	1
CSM CST Targeting	218		I								>				5		1-
Poda 29A	1/4						-								>		+
Proch 290	014														7		-
(Isunskil azent polona)	Lid	1	1	>			1									1	
Landing Phase 18001	998			5			1										
													-		1		
(ona) eserte pribael	59d	1		>													-
Approach Prizza:	194		-	2				-									+-
Suading Phases	699			7		L											-
		1												l			
Descript Orbit 1 njection	194	1	>	1	1	1											
Predicted Lunar Landing	094	>	1-				1										
the second s				I	1-	10 -											-
hour Surface Align	150		<b></b>	<u> </u>	7	2											-
IMU Surface Align. (Backup)	955		-		-	2										ļ	-
liamon upila estina UMI	SSG				I	2											-
Beckup IMU Realign	15d				1		12								-		_
Bactorp 1840 Or sent. Det	ESd	>	1	>								1				11	
int Realign	254	5		5		1						>					
and the second				-								5					-
IMU Orlentation Ortermination	150	>										_					
ngita UMI bastod	054	12										>				-	-
Thrust Monitor	trd '	>				1			-							>	-
		1															_
							1										
																-	
				I		<u> </u>							-	~			-
SdV	274	n n											7	2			-
528	Ind	1						>	7				7	1			-
062	074		>					>	~			>	7	>			7
		[															
							<u> </u>	5	>				7				-
Transfer Phase (Midcourse)	SEd		<u> </u>														
Transfer Phase Initiation	Md		-					>					1				-
ebutitta A Insteado	EEd							>					7				-
Co-Ethiptic Set Initiation	635							>					7				_
General Lambert	164	1						1				7	1				7
Edernal AV	OEd						1		>		1.055	7		1			7
PCC Obgete	123																
							I			_							
Preferred Tracking Attitude	24		>					2	>	>	7						_
													1 1				
																	_
			5														-
กดไทยุโหมีเรื่อย่าน2 ารกับ)	224		2							_							
ດເດນາດ Track Octermination ໃຫ້ກະກ Surface ທີ່ສະເດັງ	22d 12d	2	~~					~			1						
กดไทยุโหมีเรื่อย่าน2 ารกับ)	224	11						>	~		11						
ດເດນາດ Track Octermination ໃຫ້ກະກ Surface ທີ່ສະເດັງ	22d 12d	12															
Rendezvous Navigation Ground Track Determination Lunar Surface Navigation	623 124 024	11						>	~								
Rendezvous Navigation Ground Track Determination Lunar Surface Navigation	623 124 024	1						>	~								
Rendezvous Navigation Ground Track Determination Lunar Surface Navigation	623 124 024							>									
Rendezvous Navigation Ground Track Determination Lunar Surface Navigation	623 124 024							>									
TPI Search Ground Track Determination Lunar Surface Mavigation Lunar Surface Mavigation	652 653 028 114							>									
Powered Ascent Ground Track Determination Cround Track Determination (unar Surface travigation	224 124 024 114							>									
TPI Search Ground Track Determination Lunar Surface Mavigation Lunar Surface Mavigation	652 653 028 114							>									
Predicted Launch Time (IP1) Powered Ascent TP1 Search Rendezvous Havigation Ground Track Determination Cuinar Surface Havigation (unar Surface Havigation	224 124 024 114					11111		>									
Powered Ascent Ground Track Determination Cround Track Determination (unar Surface travigation	226 126 026 116 216 116							>									
Predicted Launch Time (CFP) Predicted Launch Time (FP) Powered Ascent TPI Search Rendezvous Havigation Rendezvous Havigation (whar Surface taxigation (whar Surface taxigation	226 126 026 116 216 116							>									
Predicted Launch Time (CFP) Predicted Launch Time (CFP) Predicted Launch Time (CFP) Rendezvous Kavigation TPI Search TPI Search Cround Track Determination (unar Surface kavigation	22d 12d 02d 11d 11d 11d 11d 11d 01d					>		>				_					
ECACS Startup Ecalicis Perentianigation Predicted Launch Time (CPP) Predicted Launch Time (CP) Predicted Launch Time (PP) Predicted Predicted Launch Time (PP) Predicted Predicted Predict	224 124 024 114 114 114 116 116 116 116 116 116							>				VV					
Predicted Launch Time (CFP) Predicted Launch Time (CFP) Predicted Launch Time (CFP) Rendezvous Kavigation TPI Search TPI Search Cround Track Determination (unar Surface kavigation	22d 12d 02d 11d 11d 11d 11d 11d 01d					>		>				_					
Powered Ascent Predicted Launch Time (CrP) Predicted Launch Time (CrP)	224 124 024 114 114 114 116 116 116 116 116 116					1 1		>				_					
Powered Ascent Predicted Launch Time (CrP) Predicted Launch Time (CrP)	224 124 024 114 114 114 116 116 116 116 116 116					>		>				_					
ECACS Startup Ecalicis Perentianigation Predicted Launch Time (CPP) Predicted Launch Time (CP) Predicted Launch Time (PP) Predicted Predicted Launch Time (PP) Predicted Predicted Predict	224 124 024 114 114 214 114 114 014 204 204 204					1 1		>				_					
AGS Initiatization Ecuid Track Determination Predicted Launch Time (FP) Predicted Launch Time (FP)	224 124 024 114 114 214 115 014 204 204 204 204				>	1 1		>				_					
Powered Ascent Predicted Launch Time (CrP) Predicted Launch Time (CrP)	224 124 024 114 114 214 114 114 014 204 204 204			×		1 1				Isline)							
LGC Idling LGC Idling LGC Idling Powered Ascent Predicted Launch Time (CFP) Predicted Launch Time	224 124 024 114 114 214 115 014 204 204 204 204			×	>					re-LGC Passhel				reacs-eat			
(unar Surface'starigation Ground Track Determination Rendervous Kringation Predicted Launch Time (CPP) Predicted Launch Time (CPP)	224 124 024 114 114 214 115 014 204 204 204 204			×	x x			Active-Self Contained		CSM Acthe-LGC Passhe)				1 Abort IPGNCS-Ed.	Sing Aborts*		
(unar Surface'starigation Ground Track Determination Rendervous Kringation Predicted Launch Time (CPP) Predicted Launch Time (CPP)	224 124 024 114 114 214 115 014 204 204 204 204			×	x x			Active-Self Contained		Is (CSM Active-LGC Passive)				arbit Abort (PGNCS-Eat.	Landing Aborts*		
LGC Idling LGC Idling LGC Idling Powered Ascent Predicted Launch Time (CFP) Predicted Launch Time	224 124 024 114 114 214 115 014 204 204 204 204			×	>			Active-Self Contained		mous (CSM Actine-LGC Passive)				ret Orbit Abort IPGNCS-Ext.	ed Lending Abortse		
Cronud Trace itsulgation Ground Trace itsulgation Rendervous itsulgation Powered Ascent Predicted Launch Time (CP) Predicted Launch Time (CP)	224 124 024 114 114 214 115 014 204 204 204 204		and Descent Coast	ered Lunar Landing Maneurer	er Surtace Phase V	ar Prelaunch Phase	ered Accent Phase	serrous (LM Active-Self Contained)	Serrous (UM Active-External Calc)	deznous (CSM Acthe-LGC Passhe)				scent Orbit Abort (PCMCS-Ed.	metred Lending Aborts*		
(unar Surface'starigation Ground Track Determination Rendervous Kringation Predicted Launch Time (CPP) Predicted Launch Time (CPP)	224 124 024 114 114 214 115 014 204 204 204 204			×	x x			Active-Self Contained		Rendezrous (CSM Active-LGC Passive)		_	Descent Orbit Abort IPGNCS-Self	Descent Orbit Abort (PCMCS-Ext.	IA Parened Lending Aborts* .	15. AGS Aborts	

••

56

1.4

"è

.

3

.

AS-504 UTILIZATION

Si - 32

90 - S

0.30

.

8 373

32

÷.

Refer to Rens (7) - (10) for subsequent renderrous.

.

\*

.

34

13

•

LGC PROGRAM / ROUTINE RELATIONSHIPS & SIZES .....

5		a g	at man	2	2
N.		erk Gerupt Instern Lot & Program	di l Rectari na 6 Rectari nge 6 New Change	ort Matto Matto Lons Lons Lons Lons Lons Lons Lons Lon	SUMINISMEN CYA
NIX .		DACT Pundell Extended Verbs Keyrupt & Uprug Diutlay, Preden Deen fela. List Pregram Select	Joseph & OCC Interpreter Wating Enclothe Enclothe Frech Sueri & R Plase Change & I & Rug	Alere & Abort Set Conco Interbuch Com Interbuch Conco Ene Eart Mary Cre Eart Mary Cre Eart Mary Cre Eart Mary Cre Eart Mary	2
וכא הארה באראה בא וכא כאוכינכ כומנו גאמב					
Aridsing	8				
teat each and teat					
PTA CSM TPH Targeting PTA CSM TPH Targeting PTA CSM TPH Targeting	2 3 10			<u> </u>	<b>&gt;</b>
b13         C2W CDH 1864puð           b15         C2W CDH 1864puð           b15         C2W CDH 1864puð           b15         C2W CDH 1864puð           b15         C2W CDH 1864puð           b16         Vb2 VDU           b10         Db2 VDU		<del>╶┤╞╪╞╞╞╞╞</del> ╪ <del>┥╞╡┥┑</del>		╋╼╾┠┥┥┥┥┥┥ ╋╼╾┠┥┥┥┥┥┥ ┫╼╴┧┥┥┥┥┥	╋╌┼┼┾┼┼┼ ╋╌╎╎╎
(IERCURAD ESPOS BUIDUET) (Sea 10000 ESPOS BUIDUET) 994 (ESPOS ASPOS BUIDUET) 994					
esend chenned high					
figuration of the second secon		<del>╶╻╴╸</del>			
ראש איז					<u> </u>
PS2 INU Dranton PS0 Docted INU Arign PS0 Docted INU Arign PS0 Docted Ind Arign					<u>&gt;</u>
5dV 2NJ 5dV 2NJ 5dV 6C2 6d0 052					
1952 Transfer Phase anddoursel					
b34         Listoffet bitter i ultiteru           b35         Centerer or weare           b35         C21 centerer or weare					
630 Edulat 4V					
ebuilthe gnithert betreberg 254	8 >				
525         Finute fertance insudation           650         georgeneers periodicitien           650         georgeneers           651         2.0 mg tract periodicitien					
615 GOMELINE VICELE					
bild bredicted cenuch stree (25b) bds 28stees lest bds bceict steel cenuch bds bceict steur					
POR PGMELSCheckera	×8				
600 FCC HEIM		2 2 2 3 5 2 2 3 5 2 	<u>8</u> 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	2 2 8 9 2 8 <b>1</b> 2 4 5 6	8 2 - 3 - 9 - 9 - 3 - 3 - 8
ADD AND A	§.≈	8	625.0	888 50	
	Section of the sectio	Ch Permeters pect. exp. 1 bendenn Lines Lines Lines	Los Tex	to the series of	
E E E	CONTRA PROCESSIS EASIS ADMINES Conk Submutters Conka Integration Lane A Sale ITH Lane A Sale ITH Lane Batation	Internet Internet Internet Internet Internet	Puri dan Puri dan Puri dan Puri dan Puri dan Puri dan Puri dan Puri Saruti	MAYICATION Endermun Endermun Fred. Inner Fred. Inner Auf Mart Ender Ind Auf Mart Ones Freder Vy Ouk Service Destred Thru	Item of Num Num Composition Intel Composition Coarte Allign ED Aude Optica B Nucle Optica B Nucl

\*\*\*\*\*\*\*\*\*

## E-1142 (Rev. 51)

### DISTRIBUTION LIST

## Internal

M. Adams (MIT/GAEC)

R. Battin

P. Bowditch/F. Siraco

J. Dahlen

J. DeLisle

E. Duggan

J. B. Feldman

S. Felix

G. Silver (MIT/KSC)

Eldon Hall

A. Laats
L. Larson
J. Lawrence
T. M. Lawton (MIT/MSC)
G. Mayo
John Miller
J. Nevins
R. Ragan
J. Sciegienny
N. Sears

T. Hemker (MIT/NAA)

ANHHEN LICE

- E. Hickey
- D. Hoag
- F. Houston
- L. B. Johnson

- W. Stameris
- R. Weatherbee

14.

- R. Woodbury
- Apollo Library (5)
- MIT/IL Library (8)

## E-1142 (Rev. 51)

### DISTRIBUTION LIST

### External:

		~		
W.R	hine (NASA/MSC)	·		(2)
NASA	/RASPO	* <sup>8</sup> *	a . a	(1)
AC E	lectronics		9	(10)
Kolls	man	9 10 10	*	(10)
Raytr	neon	×		(10)
Capt.	Mark Jensen (AFSC/MIT)	-		(1)
MSC:			2 2	(30 + 1R)
	National Aeronautics and Space A Manned Spacecraft Center Apollo Document Distribution Offi Houston, Texas 77058	ř	5 • • •	е  ж
KSC:	NASA J.F. Kennedy Space Center Technical Document Control Offic Cape Kennedy, Florida		8	(1R)

GAEC:

Grumman Aircraft Engineering Corporation Data Operations and Services, Plant 25 Bethpage, Long Island, New York Attn: Mr. E. Stern

NAA:

North American Aviation, Inc. Space and Information Systems Division 12214 Lakewood Boulevard Downey, California Attn: Apollo Data Requirements, 096-340 Bldg 3, CA 99

NAA RASPO:

NASA Resident Apollo Spacecraft Program Office North American Aviation, Inc. Space and Information Systems Division Downey, California 90241 (18 + 1R)

(1)

### ACSP RASPO:

. \*\* .

24

3

.4

2

National Aeronautics and Space Administration Resident Apollo Spacecraft Program Officer Dept 32-21

AC Electronics Division of General Motors Milwaukee 1, Wisconsin Attn: Mr. W. Swingle

Mr. H. Peterson Bureau of Naval Weapons c/o Raytheon Company Foundry Avenue Waltham, Massachusetts

Mr. S. Schwartz Department of Defense DCASD, Garden City 605 Stewart Avenue Garden City, L.I., N.Y. Attn: Quality Assurance

D.F. Kohls AFPRO (CMRKKA) AC Electronics Division of General Motors Milwaukee 1, Wisconsin 53201

(1)

(1)

(1)

(1)

· 2· • • •